

SNG Leicester Accommodation Refurbishment Programme

Monthly Update Report - June

This monthly update provides a simple overview of progress on the Leicester key workers' accommodation refurbishment programme. Here you'll find what we've completed, what we're working on now and what's coming next.

Overall Status: On Track

What we have completed this month

Works completed:

- Ash block – plumbing, sanitaryware, electrical, mechanical, plastering, external windows.
- Beech & Grange blocks – plumbing, sanitaryware, electrical, mechanical, plastering.

Highlights:

- Ash, Beech & Grange blocks are on track to complete & handover in line with the programme.

What we are working on now (Phase 1)

- Ash block works are starting to wrap up with cleaning commencing ahead of handover.
- Beech block works are starting to wrap up with the installation of decorative items.
- Grange block works are continuing including electrical works, the final few kitchen installations and flooring.

What is coming next

- Ash, Beech & Grange will be handed over.
- Temporary relocation of tenants from Forest, Hawthorn and Douglas blocks.
- Phase 2 will commence and works will start in Forest, Hawthorn and Douglas blocks.
- Roofing works to commence and the installation of scaffolding.



Thank you for your continued support while we improve these spaces. We're committed to delivering high-quality accommodation for everyone.